

## HISTORIC MIRAMAR INFRASTRUCTURE IMPROVEMENTS PROJECT (HMII3) Newsletter

May 28, 2019 Vol. 11

The HMII3 Project Team is managing the Historic Miramar Infrastructure Improvements Project Phase 3 (HMII3). The intent of this project is to update the 1950's era water mains and enhance fire protection. It will also provide sanitary sewer service that will allow property owners to abandon their septic tank once connected to the new sewer system and improve storm water drainage in your neighborhood.

We encourage you to contact the dedicated HMII3 customer service response team at <a href="mailto:hmii3@adamsconsulting.biz">hmii3@adamsconsulting.biz</a> or 954-998-3146 with questions or for additional information.

## What's Taking Place in your Neighborhood?

- Roadway Restoration (Light Blue) construction of curbs and driveways in preparation for the first lift of asphalt and installation of sod on SW 25<sup>th</sup>Street from SW 64<sup>th</sup> Avenue to SW 68<sup>th</sup> Avenue remains in progress. No parking on curbsides.
- Roadway Restoration (Light Blue) construction of curbs and paving on SW 18<sup>th</sup> Street going east from SW 68<sup>th</sup> Avenue to SW 66<sup>th</sup> Avenue remains in progress. No parking on curbsides.



- Roadway Restoration (*Light Blue*) installation of sod on SW 68<sup>th</sup> Avenue from SW 25<sup>th</sup> Street to SW 18<sup>th</sup> Street remains in progress. **No parking on swales on curbsides on the west side of SW 68<sup>th</sup> Avenue**.
- Roadway Restoration (Light Blue) construction of curbs eastbound on Pembroke Road from SW 66<sup>th</sup> Avenue to SW 64<sup>th</sup> Avenue remains in progress.
- Sanitary Sewer (*Green*) construction on SW 66<sup>th</sup> Avenue southbound between SW 20<sup>th</sup> Court and SW 22<sup>nd</sup> Street remains in progress.
- Watermain Construction (Dark Blue) lines are being installed along SW 22<sup>nd</sup> Court westbound from SW 64<sup>th</sup> Avenue to SW 66<sup>th</sup> Avenue; and SW 66<sup>th</sup> Avenue northbound from SW 24<sup>th</sup> Street and SW 22<sup>nd</sup> Court remains in progress.
- Storm drainage (Orange) construction on SW 24<sup>th</sup> Street and SW 23<sup>rd</sup> Street eastbound from 66<sup>th</sup> Avenue to SW 64<sup>th</sup>Avenue remains in progress.

## What's Next?

Watermain Construction is scheduled on Pembroke Road between SW 64<sup>th</sup> Avenue and SW 68<sup>th</sup> Avenue beginning the week of June 17, 2019. Construction is scheduled at night between 9pm and 5am, Sunday through Thursday; roadway restoration is scheduled from 9am to 4pm, Monday through Friday. Expect intermittent lane closures, detours on the right shoulder and sidewalk 24 hours daily from SW 64<sup>th</sup> Avenue to SW 66<sup>th</sup> Avenue on Pembroke Road.