



# HISTORIC MIRAMAR INFRASTRUCTURE IMPROVEMENTS PROJECT (HMII3) Newsletter

July 22, 2019 Vol. 18

The HMII3 Project Team is managing the Historic Miramar Infrastructure Improvements Project Phase 3 (HMII3). The intent of this project is to update the 1950's era water mains and enhance fire protection. It will also provide sanitary sewer service that will allow property owners to abandon their septic tanks; once connected to the new sewer system and improve storm water drainage in your neighborhood.

Overall, HMII3 is 85% complete. Reynolds Construction is focusing attention to roadway restoration, and testing the new systems in a phased approach. The project is scheduled for completion December 2019.

**We encourage you to contact the dedicated HMII3 customer service response team at [hmi3@adamsconsulting.biz](mailto:hmi3@adamsconsulting.biz) or 954-998-3146 with questions or for additional information.**

## What's Taking Place in your Neighborhood?

- Roadway Restoration - (*Light Blue*) construction of roadway grading and curbing begins on SW 67<sup>th</sup> Terrace from SW 21<sup>st</sup> Street to SW 23<sup>rd</sup> Street remains in progress. **No parking is permitted on the curb on the eastside of SW 67<sup>th</sup> Terrace.**
- Roadway Restoration - (*Light Blue*) construction of roadway grading and curbing begins on SW 67<sup>th</sup> Avenue from SW 21<sup>st</sup> Street to SW 23<sup>rd</sup> Street remains in progress. **No parking is permitted on the curb on the eastside of SW 67<sup>th</sup> Avenue.**
- Roadway Restoration - (*Light Blue*) construction of curbs on Sunshine Boulevard/SW 68<sup>th</sup> Way between the cul-de-sac (dead end) and SW 68<sup>th</sup> Terrace remains in progress. **No parking on curbs on the eastside of SW Sunshine Boulevard.**
- Roadway Restoration- (*Light Blue*) construction of the driveways and sidewalks between SW 68<sup>th</sup> Avenue and Sunshine Boulevard from SW 19<sup>th</sup> Street to SW 67<sup>th</sup> Terrace remains in progress. Reynolds Construction has completed constructing asphalt driveways, paved concrete driveways and stamped concrete driveways will follow.
- Dewatering remains in progress, and is required until testing is completed. The dewatering equipment is required along SW 25<sup>th</sup> Street. Weather permitting testing is expected until September 1, 2019.
- Sanitary Sewer - (*Green*) laterals lines are being installed along SW 20<sup>th</sup> Street, SW 20<sup>th</sup> Court, SW 21<sup>st</sup> Street, SW 22<sup>nd</sup> Street, SW 22<sup>nd</sup> Court, SW 23<sup>rd</sup> Street and SW 24<sup>th</sup> Street between SW 64<sup>th</sup> Avenue to SW 66<sup>th</sup> Avenue, remains in progress. **No parking on curbsides.**
- Water main Construction - (*Dark Blue*) lines and Sanitary Sewer laterals - (*Green*) being installed along SW 22<sup>nd</sup> Street and SW 21<sup>st</sup> Street between SW 64<sup>th</sup> Avenue to SW 66<sup>th</sup> Avenue remains in progress. **No parking on curbsides.**



- Water main Construction - *(Dark Blue)* lines and Sanitary Sewer laterals - *(Green)* being installed along SW 22<sup>nd</sup> Street and SW 21<sup>st</sup> Street between SW 64<sup>th</sup> Avenue to SW 66<sup>th</sup> Avenue remains in progress. **No parking on curbsides.**
- Water main Construction - *(Dark Blue)* water main lines are being constructed on SW 64<sup>th</sup> Avenue from Pembroke Road going south to SW 20<sup>th</sup> Court begins July 22, 2019.
- Water main Construction - *(Dark Blue)* water main lines are being constructed on SW 66<sup>th</sup> Avenue northbound from SW 22<sup>nd</sup> Street to Pembroke Road remains in progress.
- Drainage Construction – *(Orange)* construction of new storm drains on SW 66<sup>th</sup> Avenue from SW 24<sup>th</sup> Street going north to SW 20<sup>th</sup> Street, expect delays.

### **Pembroke Road Business Area – Remains In Progress**

- Water main Construction *(Dark Blue)* on Pembroke Road beginning at SW 68<sup>th</sup> Street going east to SW 64<sup>th</sup> Avenue remains in progress. Construction will affect the left two eastbound lanes on Pembroke Road. **Construction is scheduled from 9 am to 4 pm Monday through Friday and from 9 pm to 5 am Sunday through Thursday.**
- Roadway Restoration construction of curbs eastbound on Pembroke Road from SW 66<sup>th</sup> Avenue to SW 64<sup>th</sup> Avenue are completed.

**Expect delays.**

**Weather permitting the projected end date for this segment of the project is July 29, 2019.**

### **What's Next?**

**If you have reported damages to your sprinkler system, driveway or other damages as a result of HMII3 construction, the damages will be repaired by Reynolds Construction. Please contact 954-998-3146 or [hmii3@adamsconsulting.biz](mailto:hmii3@adamsconsulting.biz) to report damages.**