

# HISTORIC MIRAMAR INFRASTRUCTURE IMPROVEMENTS PROJECT (HMII3) Newsletter

September 23, 2019 Vol. 26

The HMII3 Project Team is managing the Historic Miramar Infrastructure Improvements Project Phase 3 (HMII3). The intent of this project is to update the 1950's era water mains, construct new storm drains and swales, and enhance fire protection with additional fire hydrants. It will also provide sanitary sewer services that will allow property owners to abandon their septic tanks once connected to the new sewer system. This project is also aimed at improving stormwater drainage in your neighborhood..

Currently, restoration is the focal point of the HMII3 project. Phase two of restoration will begin Monday, September 23, 2019 in the areas between SW 18th Street to SW 24th Street between SW 66th Avenue to SW 64th Avenue.

Restoration on Pembroke Road continues between SW 66th Avenue and SW 65th Avenue beginning on Sunday, September 22, 2019 at 9:00 pm through September 25, 2019, weather permitting. To maintain the flow of traffic on Pembroke Road, the restoration construction schedule will consist of a one night shift from 9pm to 5am on Sunday, September 22 followed by two day shifts beginning Monday, September 23, 2019 from 9am to 4pm for the rest of the week. The contractor Reynolds Construction, Inc. will provide and maintain access to all driveways during restoration. Reynolds construction is primarily focused on completing the construction of the storm drainage system and the various elements of restoration.

The City of Miramar recently launched the HMII3 Interactive Map. The map allows you to follow the HMII3 construction activity in your area. The link below provides updates and progress status.

https://www.miramarfl.gov/1621/HMII3-Interactive-Map







# HISTORIC MIRAMAR INFRASTRUCTURE IMPROVEMENTS PROJECT (HMII3) Newsletter

## What's Taking Place in your Neighborhood?

- Roadway Restoration (Light Blue) driveways and swales will be restored from SW 18th Street to SW 24th between SW 68th Avenue and SW 66th Avenue. Please do not park in your driveways while in progress. Please follow traffic signs and drive slowly.
- Drainage Construction (Orange) construction of new storm drains on SW 66th Avenue from SW 24th Street going north to SW 20th Street remains in progress.
- Drainage Construction (Orange) construction of new storm drains from SW 18th Street between SW 64th Avenue and SW 66th Avenue remains in progress.
- Drainage Construction (Orange) construction of new storm drains from SW 67th Terrace to SW 67th Lane remains in progress.
- Drainage and Sewer Construction (Orange) construction sewer laterals on SW 18th Street (Green dotted lines) between SW 66th Avenue and SW 64th Avenue.


Please do not park on the roadway. Please follow traffic signs and drive slowly.





# HISTORIC MIRAMAR **INFRASTRUCTURE IMPROVEMENTS PROJECT (HMII3)** Newsletter







## 2 Week Look Ahead with Site Specific MOT Plan: Commencing September 23rd 2019

Scope of work mapped out with their respective colors and direction of construction Blue: Watermain | Green: Sewer/FM | Orange: Drainage | Light Blue: Restoration Streets will be reopened upon a safe suitable vehicular and pedestrian site has been fulfilled.

- 1: Watermain (Reynolds)
- 2: Sewer (Revnolds)
- 3: Drainage (Reynolds)
- 5: Roadway/Paving (Subcontractor)
- 6: Roadway/Concrete (Subcontractor)
- 7: Roadway (Reynolds)
- 8: Concrete (Subcontractor)
- 9: Sodding (Subcontractor)

For questions or concerns, please contact 954.998.3146 or hmii3@adamsconsulting.biz MIRAMARFL.gov | @CityOfMiramar

