



HISTORIC MIRAMAR INFRASTRUCTURE IMPROVEMENTS PROJECT (HMII3) Newsletter

August 19, 2019 Vol. 22

The HMII3 Project Team is managing the Historic Miramar Infrastructure Improvements Project Phase 3 (HMII3). The intent of this project is to update the 1950's era water mains, construct new storm drains and swales, and enhance fire protection with additional fire hydrants. It will also provide sanitary sewer services that will allow property owners to abandon their septic tanks once connected to the new sewer system, which will improve storm water drainage in your neighborhood. The project date of completion is January 2020.

A HMII3 Community Meeting was attended by 57 eastern Miramar residents. The meeting was attended by City of Miramar Commissioner Yvette Colbourne, who welcomed the residents, discussed the importance of the HMII3 project and expressed her concerns about the inconvenience's residents have experienced.

The City of Miramar recently launched the HMII3 Interactive Map, to follow the HMII3 construction activity in your area. The link below provides updates and progress status.

<https://www.miramarfl.gov/1621/HMII3-Interactive-Map>

We encourage you to contact the dedicated HMII3 customer service response team at hmii3@adamsconsulting.biz or 954-998-3146 with questions or for additional information.

The HMII3 overall percentage of project completion has increased to 75%. Reynolds Construction is focusing attention to roadway restoration and testing the new systems in phases. The light blue lines and areas designated on the map outline the focused Restoration.

What's Taking Place in your Neighborhood?

- Roadway Restoration - (Light Blue) roadway grading on Sunshine Boulevard/SW 68th Way between the cul-de-sac (dead end) and SW 68th Terrace remains in progress. We kindly request residents not to park on the roadway. Please follow traffic signs and drive slowly.

For questions or concerns,
please contact 954.998.3146 or hmii3@adamsconsulting.biz
MIRAMARFL.gov | [@CityOfMiramar](https://twitter.com/CityOfMiramar)

it's
**RIGHT
HERE**
in MIRAMAR...



HISTORIC MIRAMAR INFRASTRUCTURE IMPROVEMENTS PROJECT (HMII3) Newsletter

- **Roadway Restoration - (Light Blue) construction of asphalt driveways and swales from SW 20th Street to SW 68th Terrace between Sunshine Boulevard to SW 68th Avenue remains in progress. Please follow traffic signs and drive slowly.**
- **Roadway Restoration - (Light Blue) Stamped concrete driveways will be restored on Sunshine Boulevard north of SW 20th Court. Please do not park in your driveways beginning Monday August 19, 2019.**
- **Roadway Restoration - (Light Blue) roadway grading and paving on SW 67th Terrace from SW 21st Street to SW 23rd Street remains in progress. No parking on the roadway. Please follow traffic signs and drive slowly.**
- **Roadway Restoration - (Light Blue) roadway grading on SW 23rd Street from SW 66th Avenue to SW 64th Avenue remains in progress. Please follow traffic signs and drive slowly.**
- **Dewatering remains in progress and is required until testing is completed. The dewatering equipment is required along SW 25th Street. Weather permitting testing is expected until September 1, 2019.**
- **Sanitary Sewer - (Green) lines are being installed along SW 18th Street between SW 64th Avenue to SW 66th Avenue remains in progress. Please no parking on curbsides.**
- **Water Main Construction - (Dark Blue) construction of the water services and installation of sanitary sewer laterals - (Green Dashed Line) along SW 19th Street between SW 64th Avenue to SW 66th Avenue remains in progress. Please no parking on curbsides.**
- **Water main Construction - (Dark Blue) water main line construction on SW 64th Avenue from Pembroke Road going south to SW 24th Street remains in progress.**
- **Water service installation - (Dark Blue) SW 20th Street, SW 20th Court and SW 21st Street between SW 66th Avenue and SW 64th Avenue remains in progress.**

**For questions or concerns,
please contact 954.998.3146 or hmii3@adamsconsulting.biz
MIRAMARFL.gov | [@CityOfMiramar](https://twitter.com/CityOfMiramar)**

it's
**RIGHT
HERE**
in MIRAMAR...



HISTORIC MIRAMAR INFRASTRUCTURE IMPROVEMENTS PROJECT (HMII3) Newsletter

- Drainage Construction – (Orange) construction of new storm drains on SW 66th Avenue from SW 24th Street going north to SW 20th Street remains in progress. Please drive slowly, expect delays and follow traffic signs.
- Drainage Construction – (Orange) construction of new storm drains on SW 20th Court between 66th Avenue and SW 64th Avenue remains in progress. Please drive slowly, expect delays and follow traffic signs.
- Drainage Construction – (Orange) construction of new storm drains on SW 67th Avenue from SW 20th Court to SW 20th Street remains in progress. Please drive slowly, expect delays and follow traffic signs.
- Drainage Construction – (Orange) construction of new storm drains on from SW 67th Terrace to SW 67th Lane remains in progress. Please drive slowly, expect delays and follow traffic signs.

Reynolds Construction

2 Week Look Ahead with Site Specific MOT Plan: Commencing August 16th 2019
 Scope of work mapped out with their respective colors and direction of construction
Blue: Watermain | **Green:** Sewer/FM | **Orange:** Drainage | **Light Blue:** Restoration
 Streets will be reopened upon a safe suitable vehicular and pedestrian site has been fulfilled.

Crews Onsite
 1: Watermain (Reynolds)
 2: Sewer (Reynolds)
 3: Drainage (Reynolds)
 5: Roadway/Paving (Subcontractor)
 6: Roadway/Concrete (Subcontractor)
 7: Roadway (Reynolds)
 8: Concrete (Subcontractor)
 9: Sodding (Subcontractor)

For questions or concerns,
 please contact 954.998.3146 or hmi3@adamsconsulting.biz
MIRAMARFL.gov | @CityOfMiramar

