



HISTORIC MIRAMAR INFRASTRUCTURE IMPROVEMENTS PROJECT (HMII3) Newsletter

October 7, 2019 Vol. 28

The HMII3 Project Team is managing the Historic Miramar Infrastructure Improvements Project Phase 3 (HMII3). The intent of this project is to update the 1950's era water mains, construct new storm drains and swales, and enhance fire protection with additional fire hydrants. It will also provide sanitary sewer services that will allow property owners to abandon their septic tanks once connected to the new sewer system. This project is also aimed at improving stormwater drainage in your neighborhood.

Currently, restoration is the focal point of the HMII3 project. During this phase, Reynolds Construction will continue to restore concrete driveways, sidewalks and swales. Restoration of stamped concrete driveways may take longer to complete but will be restored on a case by case basis by the end of the project.

As of Monday, October 7, 2019, roadway restoration on SW 25th Street between SW 68th Avenue and SW 64th Avenue, including the first lift of asphalt, sod, swales and driveways on south side of SW 25th Street has been completed.

As of Friday, October 4, 2019 the final phase of sewer lateral installation have been completed throughout the HMII3 project area. The next steps will include testing and certifying the new sewer system.

Stay current and follow HMII3 construction activity in your area with the City of Miramar's HMII3 Interactive Map. The link below provides updates and progress status.

<https://www.miramarfl.gov/1621/HMII3-Interactive-Map>

For questions or concerns,
please contact 954.998.3146 or hmii3@adamsconsulting.biz
MIRAMARFL.gov | [@CityOfMiramar](https://twitter.com/CityOfMiramar)





HISTORIC MIRAMAR INFRASTRUCTURE IMPROVEMENTS PROJECT (HMII3) Newsletter

What's Taking Place in your Neighborhood?

- Restoration (Light Blue) of stamped concrete driveways between SW 66th Avenue and Sunshine Boulevard. On SW 18th, SW 19th and SW 20th Streets restoration work also remains in progress. Please do not park in the swales. or driveways.
- Drainage Construction – (Orange) construction of new storm drains on SW 66th Avenue from SW 24th Street going north to SW 20th Street remains in progress.
- Drainage Construction – (Orange) construction of new storm drains from SW 67th Terrace to SW 67th Lane remains in progress.
- Restoration (Light Blue) of stamped concrete driveways and sidewalks between SW 68th Avenue and SW 66th Avenue on SW 67th Avenue and SW 67th Terrace. Please do not park in the swales or driveways.
- Restoration (Light Blue) of the driveways and swales from SW 68th Avenue and SW 66th Avenue between SW 18th Street and SW 24th Street remains in progress. Please do not park in the swales or driveways.

If you have any difficulty getting accessing your street, please contact us at 954-998-3146 immediately.

Please follow traffic signs and drive slowly.

For questions or concerns,
please contact 954.998.3146 or hmii3@adamsconsulting.biz
MIRAMARFL.gov | [@CityOfMiramar](https://twitter.com/CityOfMiramar)

it's
**RIGHT
HERE**
in MIRAMAR...



HISTORIC MIRAMAR INFRASTRUCTURE IMPROVEMENTS PROJECT (HMII3) Newsletter



2 Week Look Ahead with Site Specific MOT Plan: Commencing October 7th 2019

Scope of work mapped out with their respective colors and direction of construction
Blue: Watermain | **Green:** Sewer/FM | **Orange:** Drainage | **Light Blue:** Restoration
 Streets will be reopened upon a safe suitable vehicular and pedestrian site has been fulfilled.

Crews Onsite

- 1: Watermain (Reynolds)
- 2: Sewer (Reynolds)
- 3: Drainage (Reynolds)
- 5: Roadway/Paving (Subcontractor)
- 6: Roadway/Concrete (Subcontractor)
- 7: Roadway (Reynolds)
- 8: Concrete (Subcontractor)
- 9: Sodding (Subcontractor)

For questions or concerns,
 please contact 954.998.3146 or hmii3@adamsconsulting.biz
MIRAMARFL.gov | @CityOfMiramar

